#### The Great Grid Upgrade

Sea Link

# Preliminary Environmental Information Report

Volume: 2 Part 2 Suffolk Onshore Scheme Appendix 2.8.A SCC Highways Scoping Meeting

Version A October 2023

# nationalgrid

This page is intentionally blank.

### **Contents**

2.8.A.1	A.1 Transport Scoping Meeting					
2.8.A.2	Transport Scoping Meeting Minutes	46				

## Sea Link Document control

<b>Document Pr</b>	operties							
Organisation		AECOM						
Author		AECOM AECOM						
Approved by								
Title		Preliminary Environmental Information Report Appendix 2.8.A SCC Highways Scoping Meeting						
Data Classification		Public						
Version Histo	ory							
Date	Version	Status	Description/Changes					
24/10/2023	А	FINAL	First issue					

## 2.8.A.1 Transport Scoping Meeting



# Sea Link

Suffolk Transport Scoping Meeting 9<sup>th</sup> June 2023



# Agenda

- 01 EIA Meeting Purpose
- 02 Project Update
- 03 Proposed Development Parameters
- 04 Proposed Study Area and Scope of Assessment
- 05 Scoping Opinion Feedback
- 06 Deliverables
- 07 Preliminary Environmental Information Report (PEIR)
- 08 Transport Assessment
- 09 Outline Construction Traffic Management Plan
- 10 Outline Public Rights of Way Management Plan
- 11 Programme
- 12 AOB/Questions





# **EIA Meeting Purpose**



# **EIA Meeting Purpose**

- To provide a project update since the EIA Scoping Report was issued and nonstatutory consultation closed
- To agree the scope of the Preliminary Environmental Information Report (PEIR) Traffic & Transport chapter for the Suffolk Onshore Scheme and the approach for the supporting deliverables





# Project Update Since Scoping



# **Project Update**

# General

- EIA Scoping Report was submitted in October 2022
- Scoping Opinion/ non-statutory consultation feedback has been reviewed
- Proposals for the Suffolk Onshore Scheme are being developed
- PEIR is being progressed based on the latest 'emerging' proposals
- Further stakeholder engagement is now taking place
- PEIR to be developed over the next few months, following further consultation





# Proposed Development Parameters



# **Proposed Development – Key 'Emerging' Parameters**

- Construction programme: 2026 to 2031 (5 years)
- Construction staff: Circa. 450 workers at peak (2029), circa. 190 on average
- Construction staff vehicles: 2.0 occupancy factor (site)
- Office-based/ supervision/ management staff: Single occupancy vehicles
- LGVs: 140 daily LGVs at peak (2029), circa. 55-60 on average (throughout)
- HGVs: 200 daily HGVs at peak (2028), circa. 65-70 on average (throughout)
- Abnormal Indivisible Loads (AILs) to transfer cable drums and transformer units are excluded from the above. The number of AILs are expected to be low and movements will be managed under controlled conditions
- Construction peak: 2029 (staff, LGVs and HGVs combined)
- Assessment scenario peak construction phase (2029)



# **Proposed Development – Key 'Emerging' Parameters**

- Working hours
  - Monday-Friday: 07:00-19:00
  - Saturday: 07:00-13:00
  - Sunday/ Bank Holidays: No Work
  - Other than exceptions e.g. HDD drilling
- Travel patterns:
  - Construction staff, majority to arrive 06:00-07:00 and depart 19:00-20:00
  - HGVs to travel between 08:00-18:00 (flat profile across 10 hours)
  - LGVs to travel between 07:00-19:00 (flat profile across 12 hours)
  - Development peak hours expected to be based on construction staff
- Accesses: 13 x proposed accesses



# **Proposed Access Points**





# **Proposed Main Points of Access**

#### S-BM12

- B1121 (Northwest)
- Access to Area 7 (one option, S-BM09 could alternatively be used)
- Preparation works, haul road and compound installation, bridge and converter station installation, demobilisation and reinstatement
- To be used between 2027 and 2031

#### S-BM08

- B1119
- Access to Area 4
- Utility crossings, preparation works, haul road and compound installation, cable installation works, trench works, drainage, demobilisation and reinstatement
- To be used between 2027 and 2031



# **Proposed Main Points of Access**

S-BM04 - B1069 (Western Side)

- Access to Area 3
- Bellmouth works, utility crossings, haul road and compound installation, cable jointing, testing, and demobilisation / reinstatement
- To be used between 2027 and 2030
- S-BM03 B1069 (Eastern Side)
- Access to Area 2
- Cable installation, build JB shed, cable jointing and joint bays
- To be used between 2028 and 2029

#### S-BM01 - B1122 (Eastern Side)

- Access to Area 1
- For preparation works, haul road and compound installation, trenchless crossing and cable installation
- To be used between 2027 and 2028



# **Construction Vehicle Routes**

- Primary access routes (yellow)
  - A12
  - A1094
  - B1121 (various)
  - B1119 (west)
  - B1122 (various)
  - B1069 Snape Road (southwest)
- Secondary access routes (green) to have lower vehicle numbers, limited to LGVs where possible
  - B1121 Church Hill/The Street/Saxmundham Road/Aldeburgh Road
  - B1119 (east)
  - B1069 Snape Road (northeast)
  - Sloe Lane
  - Thorpe Road



## **AIL Routes**

- Transformer AIL access route (pink)
  - A12 and B1121 (S-BM09 and S-BM12)
  - B1122 (from Yoxford), B1069 Snape Road (S-BM04) and B1121 Saxmundham Road (S-BM07 and S-BM13)
- Cable drum access route
  - A12 and B1121 (S-BM09 and S-BM12)
  - B1122 (from Yoxford), B1069 Snape Road (S-BM03 and S-BM04)
  - Aldringham Lane and Aldeburgh Road (S-BM01 added route in brown)
- TTM arrangements to be reviewed in due course



# **Proposed Construction Vehicle Distribution Methodology**

#### Staff

- 2021 Census data (TS060 Industry)
- F: Construction
- Origin: 60-minute catchment
- Destination: The main accesses to be used during peak construction (see previous slides)
- 'Distance decay'
- Resident-labour rather than in-migrant labour (local accommodation) at this stage

#### HGV

 All routes would be taken to or from the A12 from either Felixstowe or Lowestoft, using same assumptions as East Anglia One North

#### LGV

Approx. average of Staff/ HGV distribution





# Proposed Study Area and Scope of Assessment



## **Original Study Area (EIA Scoping Report, October 2022)**



ecom.com

# **Proposed Study Area for PEIR Stage**



It is proposed to broadly adopt the same study area as assessed by East Anglia One North, given geographical similarities and comparable peak construction vehicle numbers (330 staff, 180 LGVs and 160 HGVs for EA1N)

Certain areas to be excluded (e.g. Lover's Lane and Sizewell Gap), other areas to be added (e.g. B1121 and B1119)

Proposed study area to be agreed, to determine scope for traffic surveys and collision review

SCOTTISHPOWER RENEWABLES							1:55,000 Km	East Anglia ONE North	Drg No	6416-DEX-DPG	499-000398
	2	30/88/2019	PC:	Second Issue.	Prepared:	۴C	Scale @ A3 0	-	Rev	2	Countrials
	1	18/07/2018	FC	Fest taxes	Chacked	\$T	Incore frameways and interesting and the incore frame with the incore of	Onshore Highway Study Area	Date	30/08/19	BNG Deben
	Rev	Date	By	Commant	Approact:	AH			Figure	20.1	050836



# **Proposed Scope for Traffic Data Collection**

Manual classified counts

- Mid-weekday 06:00-10:00 and 16:00-20:00
- Saturday 12:00-15:00
- Turning movements at junctions and queue lengths

Automatic Traffic Counts

- Seven days, 24 hours
- Link flows, classifications and speeds



# **Proposed Methodology for Assessment**

- The assessment methodology will follow the IEMA Guidelines for Environmental Assessment of Road Traffic
- Fewer than 30 additional peak hour movements to be classified as 'negligible' in terms of magnitude of change
- 30+ movements to be reviewed based on 10% increase (sensitive receptors) and 30% increase (non-sensitive receptors) in line with the IEMA Guidelines
- Once agreed, assessment to be carried out for the proposed study area (closely aligned to the East Anglia One North study area)
- Proposed assessment year to be 2029, covering the peak construction period
- Assessment to be focussed on the five main accesses in terms of additional traffic movements. The remaining accesses are subject to comparatively limited movements and short programme lengths.
- Network peaks and development (shoulder) peaks to be assessed, as well as the Saturday PM peak
- Two scenarios to be considered, 1) Sealink only and 2) co-location, which will be worstcase in terms construction vehicle movements.





# **Scoping Opinion Feedback**



# **Planning Inspectorate**

# **Construction and Decommissioning Phases**

- An assessment of driver delay, accidents & safety and hazardous loads can be scoped out for Public Rights of Way (PRoW) and national/regional walking and cycling routes, given that these are not utilised by drivers limiting the impact pathway
- Significant effects on road links, road junctions and national/regional walking and cycling routes as a result of PRoW closures or diversions are unlikely to arise and can be scoped out of the assessment



# **Planning Inspectorate**

# **Operational and Maintenance Phases**

- Transport effects can be scoped out of the assessment as vehicle movements are anticipated to be infrequent and low. The ES should provide a description of the likely number and type of vehicles required during all phases of development to support this conclusion.
- Impacts from hazardous and dangerous loads can be scoped out of the assessment given that few hazardous loads are anticipated. The ES should provide a reasoned justification as to why such loads are likely to be infrequent during the operation and maintenance phase.

# **Study Area**

- The study area should be informed by the extent of the affected road network



# Suffolk County Council

# **Methodology of Assessment**

- The County Council, as Local Highway Authority, notes that the Guidelines for the Environmental Assessment of Road Traffic (GEART) methodology will be applied (potentially supplemented by DMRB document LA112 if necessary)
- Greater flexibility to reflect local circumstances in terms of receptor sensitivity may be needed, although Sizewell C and EA1N offer a comprehensive (largely agreed) starting point for the surrounding area in this regard
- Traffic survey scope should be agreed with SCC prior to commissioning
- Assessment of links experiencing increase in flows of 30% to include proportionate change in HGV movements as well as general traffic



# Suffolk County Council

# **Public Rights of Way – Mitigation**

- The impact of temporary closures should not be underestimated, particularly in the case of concurrent projects
- Discussions should be held with SCC relating to public rights of way and open access land. The SCC Green Access Strategy (Rights of Way Improvement Plan) should be included as relevant guidance
- The use of information from the SCC Definitive Map should be used
- Pre- and post-condition surveys should be undertaken for any affected PRoW, to allow SCC to monitor a high level of service
- SCC should be the authority responsible for discharging conditions relating to PRoW



# Public Rights of Way (PRoW)







# Deliverables



# **Transport Deliverables**



ecom.com



🔶 aecom.com



# Preliminary Environmental Information Report (PEIR)



# What is the PEIR and its approach & methodology

- The PEIR as set out in Regulation 12(2)(b) of the EIA Regulations 2017 provides information that *'is reasonably required for the consultation bodies to develop an informed view of the likely significant environmental effects of the development'*
- The PEIR will present preliminary findings of the environmental assessments undertaken (the ES will include a final project design and final environmental assessment conclusions)
- The general approach to determining the significance of effect will be set out in PEIR Approach and Methodology (Chapter 5)
- Traffic & transport will form Chapter 8
- As this is a preliminary assessment, the assessment will only state whether effects are likely or unlikely to be significant, rather than assigning significance levels


### **Chapter Structure**

- Introduction
- Regulatory and Planning Context
- Scoping Opinion and Consultation
- Approach and Methodology
- Basis of Assessment
- Study Area
- Baseline Conditions
- Mitigation
- Preliminary Assessment of Effects
- Summary



#### **Key Points**

- Baseline conditions this will also include a section on future baseline
- Study area as per earlier slides
- Scenarios peak construction phase (2029)
- EIA Mitigation categorised as follows:
  - Embedded Measures: These are intrinsic to and built into the design. They include the avoidance of designated sites through sensitive routing, siting and design.
  - **Control and Management Measures:** These are good practice measures that are included within the Code of Construction Practice (CoCP), Outline CTMP and other control and management plans such as the use of road sweepers.
  - **Mitigation Measures:** These are measures over and above embedded measures, for example anything that has been added to the design purely to mitigate an effect. These are likely to be limited for a project of this nature.



### **Key Points**

#### Inter-Project Cumulative Effect Assessment

- Long list of projects were screened at EIA Scoping to identify whether they would be likely to result in a potential for significant cumulative effects
- Current proposed list of sites shown on the next slide
- The assessment for inter-project cumulative effects (Chapter 14) will be based on the cumulative assessment methodologies (Chapter 5)



#### **Cumulative Schemes – Current Proposed List of Sites (Distance from Site)**

- Sizewell C Nuclear Power Station (2.4km)
- A12 Bypass (40.5km)
- Yoxford Roundabout (4.8km)
- Seven Hill Freight Facility (25.9km)
- Innocence Farm Freight Facility (26.2km)
- Saxmundham Track Crossover Upgrades (0km)
- Theberton Bypass (4.0km)
- Sizewell Link Road (3.4-4.1km)
- EA1N Offshore Windfarm (0km)
- EA2 Offshore Windfarm (0km)
- Nautilus Offshore Interconnector (0km)
- High Lodge Leisure (8.2km)

- Croft Farm Land and Buildings (2.2km)
- Park Farm Solar Farm (10.7km)
- Brightwell Lakes Residential (21.9km)
- Darsham Station Residential (5.8km)
- Grange Farm Reservoir (6.5km)
- Saxmundham to Peasenhall Water Mains (0.9km)
- Sizewell B Power Station Complex (4.2km)
- Town Farm Solar Farm (3.9km)
- UKZ139 BC Wissett Solar Farm (6.5km)
- Brundish Manor Solar Farm (14.1km)
- LionLink Offshore Interconnector (0km)
- East Anglia Green Energy Enablement (29km)





## **Transport Assessment**



### **Transport Assessment**

- Focus of the assessment will be the construction phase
- Therefore, to minimise duplication across reports (including the Outline CTMP), it is proposed to include this component as part of the PEIR, as per the approach adopted for East Anglia 1 North and East Anglia 2 in Suffolk. This approach has also been agreed with KCC for the Kent chapter.
- Typical approach/ scope (to be covered in Outline CTMP and PEIR):
  - Site location and existing use
  - Policy context
  - Accessibility appraisal
  - Development proposal
  - Trip attraction and distribution
  - Committed developments
  - Assessment methodology
  - Highway assessment
  - Walking and cycling assessment





## Outline Construction Traffic Management Plan



## **Outline CTMP**

### Structure:

- Introduction
- Existing Conditions
- Future Baseline
- Policy and Best Practice
- Construction Movements
- Site Access, Layout and Routing
- Management and Mitigation
- Compliance and Enforcement
- Conclusion

## Supported By:

## – PEIR/ TA

- Forecast Trip Distribution
- Forecast Peak Construction Vehicles

Content:

- Proposed Site Access Layouts
- Visibility Splays
- Swept Paths
- Abnormal Indivisible Loads/ Vehicles





# Outline Public Rights of Way Management Plan



## **Outline PRoW Management Plan**

Structure:

- Introduction
- Baseline Conditions (PRoW)
- Proposed Development and Mitigation
  - Construction
  - Operation and maintenance
  - Decommissioning
- Summary and Conclusion

### **Considerations:**

- Typically prepared at ES stage when sufficient detailed information is available
- Physical PRoW Separation
- PRoW Crossing Points
- Temporary PRoW Closures and Diversions





# Programme



#### **Current Programme (Suffolk Onshore Scheme)**

- October 2022 Scoping submitted
- October–December 2022 Non-statutory consultation
- January-August 2023 Review of feedback and PEIR preparation
- Autumn 2023 Statutory consultation
- Autumn 2024 DCO submission





# **AOB / Questions**



#### 2.8.A.2 Transport Scoping Meeting Minutes



Action (Ref)

Meeting name Transport Scoping Discussion (SCC) Time 13:30 – 15:00 Project name Sea Link	Meeting date 09/06/23 Location Microsoft Teams Prepared by MA	Attendees CB, AECOM, Transport MA, AECOM, Transport JW, Mott Macdonald, Engineering (FEED) MW, AECOM, Transport SC, Mott Macdonald, Engineering (FEED) SM, SCC Highways JH, SCC Highways AR, SCC Highways (PRoW Officer) JC, SCC Highways (NSIP & Projects) Apologies CC, AECOM, Terrestrial EIA Lead LL, National Grid, Consents Lead (Onshore) PP, National Grid, Terrestrial (Transport) EJVI, Mott Macdonald, Engineering (FEED) MB, Arup, Stakeholder Engagement
------------------------------------------------------------------------------------------------------------	------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Circulation list As per attendees plus JB

#### Ref Note

#### 01 Welcome and Introductions

All attendees introduced themselves and their roles.

#### 02 Feed Team Presentation

SC presented proposals developed by the FEED team in terms of the proposed access points, for the favoured Emerging Preference Site 3 option.

SM asked if team could label permanent and temporary accesses JW stated that one of accesses 12 or 9 will be the main construction access.

JW noted that in cases where a construction access is used for an extended period of time, temporary accesses can be laid out to permanent standard. This approach is welcomed by SM. SC suggested that this scoping meeting should be the first of numerous meetings with SCC.

AR (SCC PROW) query on obstruction references and she wants to know where these are. JW has confirmed that these need to be worked up and discussed with SCC. AR would like to see maps for all of these. JW agreed to provide this. AR asks for SCC map data to be used; SCC shapefile is available.

JW asks for format for AR. SCC use MapInfo and she can import our information into MapInfo. AR would like to see a rights of way network on shape file and a set of plans as well.

#### 03 Key Emerging Parameters

SM states that Sizewell C and Scottish Power are significant committed schemes to consider. CB responded with the list of cumulative schemes for consideration, although noted that the Cumulative Impact Assessment chapter will be prepared separately and cover all topics. Agreed that the cumulative schemes should be subject to further discussion. SCC to provide feedback on cumulative schemes for consideration (S1) **Presentation – Study Area** 

#### Ref Note

04

	Study Area and scope of assessment presented by CB. The updated study area is proposed as consistent with East Anglia 1 for PEIR stage.	the proposed study areas for quantitative	
	Traffic surveys and collision data to be collected on this basis subject to agreement of SCC.		
	Scope to include turning counts, speed, and ATC, with data collection during time periods 06:00-10:00 and 16:00-20:00. CB noted that the surveys were 2018 so new data would be collected.	SCC to provide a schedule of traffic	
	SM noted that SCC has collected traffic counts which could potentially be shared with the Sea Link project team.	counts carried out as part of strategic modelling ( <mark>S3</mark> )	
05	Presentation – Scoping Opinion Feedback		
	CB set out PINS scoping opinion which stated that assessment of operational and maintenance phase could be scoped out.		
	CB reiterated that data sources, as approved by SCC, including PRoW, would be used.		
06	Presentation – EIA Methodology		
	CB set out set out the methodology for assessment, which will accord with IEMA guidance.		
	CB Introduced the expected scope of the PEIR document (of which Transport will be Chapter 8).		
	Chapter structure set out, with the key points being baseline conditions, study area, assessment scenarios.		
	EIA mitigation categories to be set out in the PEIR.		
	CB states assessment methodology is as IEMA and based on 2029 peak.		
	Sets out the main 5 points of access. Assessment will cover all of them but main 5 subject to quantitative assessment. HGV and AIL routes set out.		
	CB introduced the co-location scenario. This refers to the capability of the project to accommodate Nautilus and LionLink, in terms of the capacity to co-locate elements of these other projects. JW – Clarified that co-location scenario is for additional ducts but not extra converter station which would be subject to a separate DCO.		
	Proposed PEIR submission October 2023. CB noted that we seek to have surveys agreed before the summer holidays.	AECOM to liaise with SCC re their data and agree surveys. (A1)	
07	<b>Presentation – Deliverables</b> CB sets out proposed approach, to incorporate the content of the required TA within the PEIR, in order to reduce duplication.	SCC to confirm view or proposed reporting	

SCC to confirm view on proposed reporting approach. (S4)

Ref	Note	Action (Ref)	
	SM stated that road safety needs to be included, and that the above approach (incorporating TA in PEIR) can be accepted as long as all of the assessment typical of a TA is kept.		
	Anticipated that details on PRoW will be included within the Outline CTMP at PEIR stage but set out within a separate PROW management plan at ES stage.		
08	Comments on Presentations/ AOB from SCC (JH/ SM):		
	SCC expect monitoring and controls on this type of project,	AECOM to review and refine methodology (A2)	
	Car occupancy assumption at 2.0 would need to be supported by controls or evidenced. Alternatively, reduce car share ratio.		
	Shift patterns need to be secured within the DCO.		
	Flat profile of HGVs unrealistic, more in AM generally. Confidence is required on accuracy of profile of HGV movements.		
	Concern with B1119 flagged up which is proving problematic in relation to access for the Sizewell C project. Monitoring of use of routes needs to be considered.		
	In terms of assessment, broadly agree on use of staff census and 60 mile catchment area, with note that SCC has seen multiple similar studies for the same population on other projects so some concerns re labor pool.		
	Accepting of IEMA Guidance but also recommends use of DMRB guidance in relation to human health.		
	Need to take account of Saxmundham South Residential development in cumulative study.		
	Data has been collected in the same area for SCC strategic model. Project team should gain access to those survey datasets		
	Sizewell C is a significant consideration from a cumulative assessment point of view.		
	CB notes the comments and will schedule notes and follow up work to fine tune the assessment. JH welcomes opportunities for early meetings on this.		
	Notes that there are lots of projects in the area, all of them using/ assessing a 'shift' peak (outside network peak). Risk that 'shift' peak could soon be more of a concern than network peak. Cumulative consideration. Some scepticism about whether all staff arriving pre- 7am and departing post 7pm realistic.		
	In terms of AIL, the A1094 bridge has a weight limit which would be of concern.		
	The IEMA guidance is about to be updated.		

Ref	Note	Action (Ref)
	Although screened out, maintaining and decommissioning should be planned for, including retention of access rights for haul roads.	
	SM noted that surveys approaching busy period (summer). Surveys should be undertaken as early as possible ideally given pre- commencement works are starting soon for Sizewell (which will impact survey data)	
	Swept paths/ visibility required at each new access/ junction.	
	Access plans are well developed (welcomed) for this stage of the project. Would like to see highway boundary and order limits so that access arrangements are either under control of the applicant or within SCC highways land.	
	Raised query with regard to routing near to Saxmundham. JW responded to say that they have options open. Bell Mouth 12 or 9, north and south of Saxmundham. The bypass for 12 if built would need to either be removed or re-purposed. SM is interested in a continued conversation on these links and if they could be reused for wider benefit in traffic terms. JW is in agreement and reiterates the optionality of the approach.	
	Access BM13 is required for AIL movements so will be required.	
	For AIL parts of the project will need continued access for operation stage which needs consideration. JW confirmed that the project would secure a right of way on these to allow re-mobilisation.	
	Noted that collision data in 2020-21 to be excluded (covid).	
	Notes lots of weekend holiday traffic in this area, hence a Friday PM peak should be considered. (Junction) modelling would need to be Mon -Thurs (AM), Fri (PM)	
09	AOB – Next Steps	
03	JW would like written comments from SCC.	AECOM to share presentation slides with
	CB to share presentation and meeting minutes.	
	SCC to review potential to share traffic data with project team.	SCC (A3) completed on same day as meeting
		SCC to review

SCC to review presentation and provide feedback, as well as any further comments as necessary. (S5)

AECOM to review SCC responses once received and to determine matters for discussion at a further meeting (A4) This page is intentionally blank.

National Grid plc National Grid House, Warwick Technology Park, Gallows Hill, Warwick. CV34 6DA United Kingdom

Registered in England and Wales No. 4031152 nationalgrid.com