
































EBS EDT\* & EDL\* implementation plan as of 7-Jan-14 Version 7.1

ID		Task Name	Duration	Start	Finish	Predecessor	Resource Names
1		<b>EBS EDT* &amp; EDL* implementation plan</b>	<b>650 days</b>	<b>Tue 14/05/13</b>	<b>Tue 10/11/15</b>		
2		<b>Changes to Grid Code and DVC&amp;D rules</b>	<b>209 days</b>	<b>Tue 14/05/13</b>	<b>Fri 28/02/14</b>		
3		Draft and legal review of Grid Code text, DVC&D rules and consultation	91 days	Tue 14/05/13	Tue 17/09/13		NG
4		EBSG review draft Grid Code text, DVC&D rules and consultation	8 days	Wed 18/09/13	Fri 27/09/13	3	MPs
5		Revise Grid Code text, DVC&D rules and consultation	7 days	Mon 30/09/13	Tue 08/10/13	4	NG
6		GCRP review draft Grid Code text, DVC&D rules and consultation	5 days	Wed 09/10/13	Tue 15/10/13	5	MPs
7		Issue Grid Code consultation	0 days	Mon 04/11/13	Mon 04/11/13	6	NG
8		Industry respond to Grid Code consultation	22 days	Mon 04/11/13	Tue 03/12/13	7	MPs
9		Write and send Grid Code Report to the Authority	15 days	Mon 06/01/14	Fri 24/01/14	8	NG
10		Authority decision on Grid Code change	25 days	Mon 27/01/14	Fri 28/02/14	9	OFGEM
11		<b>BSC Modification</b>	<b>169 days</b>	<b>Mon 29/07/13</b>	<b>Fri 21/03/14</b>		
12		BSC modification submitted to Panel	0 days	Mon 29/07/13	Mon 29/07/13		NG
13		BSC Panel consider modification	0 days	Thu 08/08/13	Thu 08/08/13	12	Elexon
14		BSC Assessment Phase consultation issued	0 days	Mon 06/01/14	Mon 06/01/14	13	Elexon
15		BSC consultation responses received (15w/d)	0 days	Mon 27/01/14	Mon 27/01/14	14	Elexon
16		Assessment Report to BSC Panel	0 days	Thu 06/02/14	Thu 06/02/14	15	Elexon
17		BSC Panel consider Assessment Report	0 days	Thu 13/02/14	Thu 13/02/14	16	Elexon
18		BSC Report Phase consultation issued	0 days	Fri 14/02/14	Fri 14/02/14	17	Elexon
19		BSC consultation responses received (15w/d)	0 days	Fri 07/03/14	Fri 07/03/14	18	Elexon
20		BSC Report issued to Panel	0 days	Thu 13/03/14	Thu 13/03/14	19	Elexon
21		BSC Report discussed by Panel	0 days	Thu 20/03/14	Thu 20/03/14	20	Elexon
22		BSC Final Report issued to Authority	0 days	Fri 21/03/14	Fri 21/03/14	21	Elexon
23		Authority decision on BSC Modification	25 days	Mon 24/03/14	Fri 25/04/14	22	OFGEM
24		Elexon software development	70 days	Mon 28/04/14	Fri 01/08/14	23	Elexon
25		Initial type testing of EDT* and EDL* clients	25 days	Mon 06/10/14	Fri 07/11/14		NG,Suppliers
26		Issue final EDT* and EDL* tool kit	0 days	Fri 30/01/15	Fri 30/01/15	25	NG
27		Issue new interface standards and revise Electrical Standards	0 days	Fri 30/01/15	Fri 30/01/15	10	NG
28		Final type testing of EDT* and EDL* clients	60 days	Mon 01/06/15	Fri 21/08/15	27	NG,Suppliers
29		Agree EDT* and EDL* transition approach	60 days	Mon 01/06/15	Fri 21/08/15		NG,MPs,Elexon
30		National Grid and Elexon interface testing	20 days	Mon 03/08/15	Fri 28/08/15	24	NG,Elexon
31		Start of end to end optional EDT* & EDL* testing with Market Participants	0 days	Mon 05/10/15	Mon 05/10/15	28,30	NG,MPs,Elexon
32		Elexon release	0 days	Thu 05/11/15	Thu 05/11/15	30	Elexon
33		Commence EDT* and EDL* roll out	0 days	Tue 10/11/15	Tue 10/11/15	32,28	NG,MPs